



Project Status Report

Project Name: DASD-Loganville-Springfield Elementary School Additions and Renovations

Month: June 2020

Focus Area: Phase 2&3



Prepared By: Fred Kendall

DALLASTOWN AREA SCHOOL DISTRICT

Loganville-Springfield Elementary School

June 05 2020

Table of Contents

1 Executive Summary Report No. 16

2 Progress Photos

3 Change Order Log

SCHEDULE STATUS:

Notice to proceed date: January 18 2019
Original contract completion date: December 18 2020
Extension of time requested: 0 days
Extension of time approved: 0 days
Lost weather days: 0 days
Percent complete 84 %

Status: Phase 3 work joined Phase 2 work on May 4 2020

BUDGET STATUS:

Contract amount: \$19,265,063.00 Total billed to date: \$16,347,228.59
Approved change orders: \$60,696.58 Paid to date: \$15,529,868.06
Revised contract amount: \$19,325,759.58
Pending changes: \$0.00

PENDING ISSUES: Continuing to work under CDC and Covid-19 best practices.

BRIEF PROJECT STATUS:

- Continue to monitor project to meet CDC guidelines construction during Covid-19
Phase 2
- GC-Roofing Completed. Facia and vertical metal panels remain.
- GC- Masonry and gyp interior partitions complete
- GC- Block fill and paint is 80%
- GC- Ceiling grid is 20% complete
- GC- Floor prep for flooring is started.
- GC- Exterior Doors and Hardware has started
- GC- Exterior Brick Veneer complete
- GC- Windows Installed.
- GC- Planter wall and Canopy footings 90 %
- MC- Hanging duct piping is complete
- MC- Piping and Duct Insulation is on going
- MC- Piping and duct to AHU's 8,9 & 11
- MC- VAV's and drops complete

- *EC- Branch Circuitry Complete*
- *EC- Devising Complete*
- *EC- Lighting 20 % complete*
- *EC- Exterior Light pole and wall packs 85%*
- *PC- Domestic Water complete*
- *PC- Drain and vent complete*
- ***Phase 3***
- *GC- Demolition 98%*
- *GC- CMU infill of exterior openings 15%*
- *GC- CMU interior partition walls 30%*
- *GC- Concrete slab infill for UG plumbing 80%*
- *GC- Roofing has started*
- *MC- Demolition Complete*
- *MC- Preparing to set RTU's*
- *MC- Piping has started*
- *EC- Demolition Complete*
- *EC- CMU wall rough in.*
- *EC- Exterior Light Poles*
- *PC- Demolition Complete*
- *PC- Under slab piping 85%*

Progress Photos







